

Blight Elimination 2012 | DPS Demolition Task Force

		Area G		Area C		Area A*		Totals
		Clark Academy	East English Village High	Harms / Bennett	Neinas / Clemente	Bates Academy	Bagley Elem.	
Units	Total Dangerous Buildings	326	167	185	35*	52	TBD*	730
	Total Program Inventory	89	10	10	10	TBD*	TBD*	119
	Total In Process	59	9	9	8	0	0	85
	Total Demolished	37	0	0	0	0	0	37
\$\$	Budgeted	\$756,500	\$85,000	\$85,000	\$85,000	\$0	\$0	\$1,011,500
	Expended To Date	TBD*	\$0	\$0	\$0	\$0	\$0	\$0

Total Budgeted	\$1,011,500
Total Expended To Date	\$0

* Area A: survey work still in progress; numbers will increase.
 Area C: Neinas & Clemente: Survey work still in proress; numbers will increase.
 Area G: Expended To Date information will be provided next week.